

SEACOAST 2

10/16/2020 2:07 PM

WEEK	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
MONDAY	8/17	8/24	8/31	9/7	9/14	9/21	9/28	10/5	10/12	10/19	10/26	11/2	11/9	11/16	11/23	11/30	12/7	12/14	12/21	12/28	1/4	1/11	1/18
1	LIFT																						
16,17																							
2,3																							
14,13																							
4,5																							
12,11																							
6 & TURN																							
10,9																							
7,8																							
Catch Up - First Floor Only NO LIFT NEEDED																							
110,109																							
108,107																							

LEGEND

Yellow	Concrete Work	
Blue	Painting/Coating Work	
Red	Change or Delay	
FURN	Take furniture off Balcony	
Wind	Window drops being worked	
Lift	The Lift will be in front of your stack	
Additional	Additional Team if Needed to stay on schedule	

NOTES:

General

The schedule has notes on when the furniture needs to be removed, and when the lift will be in front your stack
 Both teams are starting at the ends of the building and moving towards each other
 Teams are color coded

Office Is now open from the courtyard sliders

Engineer report

All Eng. Reports are on the website

Stack 01 & 02-Adding 3rd man to the lift

SEACOAST 2

10/16/2020 2:07 PM

The shoring is now all in place. They will be working on this stack next week

Stack 14 & 13

Just a couple of doors that need some work, and should be complete by end of week

Stack 12 & 11

Last week this stack was expected to be completed by the end of the week. The

Eng. Ordered additional excavation and we will be running into next week

Stack 10 & 09

1st floor is excavated, and it was not put back this week.

We are waiting for the sandblaster this next week.

The lift should move to the stack later in the week.

Catch Up-Additional 3rd Man put on the lift oceanfront

1st floor team will be back to finish the 1st floor stack 7&8 after they are finished on SCM3.

The 3rd man on the lift in the oceanfront has made real progress this week. Stack 1

remains to be a large engineering issue, but the contractor will be working hard next

week.

Conclusion

Courtyard 12&11 was delayed this week. But the contractor will be replacing with a team that is faster on putting it back together. The demo team will move to another area. Stack 1 has had major issues, and the units are now shored up inside the unit and ready for work starting on Monday. Stacks 7&8 may get pushed back a week if the damages on 9 & 10 are as large as 11&12.

Where you see Doors ONLY a small team will fall back to finish up around the doors after they have been removed.

Construction is always a fluid environment, and no more so then when you are renovating.

Please make sure to stay up-to-date as possible on the schedules.