

SEACOAST 3

11/17/2020 2:16 PM

WEEK	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25
MONDAY	8/17	8/24	8/31	9/7	9/14	9/21	9/28	10/5	10/12	10/19	10/26	11/2	11/9	11/16	11/23	11/30	12/7	12/14	12/21	12/28	1/4	1/11	1/18	1/25	2/1
1	LIFT						501	DONE																	
16,17						<--	LIFT	-->	DONE																
2						FURN <--	LIFT		-->	DONE															
3							FURN <--	LIFT	-->			DONE													
14,13							FURN <--	LIFT	-->	DONE															
4,5									11.09 Lift Moved to					LIFT		-->	11.09 Lift Moved to								
12,11								FURN <--	LIFT	-->	DONE														
6 FRONT ONLY														Additional Team											
10,9											FURN	LIFT	-->												
7,8																									
6 Wall																									

LEGEND

Yellow	Concrete Work
Blue	Painting/Coating Work
Red	Change or Delay
FURN OFF	Take furniture off Balcony
Wind	Working on the window drop
Lift	The Lift will be in front of your stack
Additional	Additional Team if Needed to stay on schedule

NOTES:

General

All concrete demo is scheduled to be completed by 12.31.2020
 Coating for the Oceanfront is scheduled to be completed by 01.31.2021

Roof Door - December

Engineer report

All Eng. Reports are on the website

Stack 04 & 05

Monday 11.09 moved lift in front of. Lots of rain this week.

Stack 06

Extra team deployed on 11.10, eng. Marked on 11.11

Stack 10 & 9

One column repair and roof deck to hand pack
 Rain delayed work last week, but it should be completed next week

SEACOAST 3

11/17/2020 2:16 PM

Conclusion

All concrete demo is scheduled to be completed by or before 12/31/2020.
Oceanfront is scheduled to be painted by 01/31/2021

Construction is always a fluid environment, and no more so then when you are renovating.
Please make sure to stay up-to-date as possible on the schedules
If you have a questions please email PMGRSCG@gmail.com

Stack 01	DONE
Stack 02	DONE
Stack 03	DONE
17 & 16 Stack	DONE
14 & 13 Stack	DONE
12 & 11 Stack	DONE