

may be bumped due to other jobs 1 week?

Planning only
update every 30 days

Sea Coast Gardens III
Proposed Planning Schedule
05/26/20

ID	Task Name	Duration	Start	Finish	Predecessors	2021					
						Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4
1	Mobilization Phase one balconies	5 days	Mon 8/3/20	Fri 8/7/20		■					
2	Concrete repairs drops 17,16,1	20 days	Mon 8/10/20	Fri 9/4/20		■					
3	Concrete repairs drops 14,13,3,2	20 days	Mon 8/31/20	Fri 9/25/20		■					
4	Concrete repairs drops 12,11,5,4	15 days	Mon 9/28/20	Fri 10/16/20		■					
5	Coatings drops 17,16,1 <i>painting starts</i>	10 days	Mon 10/19/20	Fri 10/30/20		■					
6	Coatings drops 14,13,3,2	10 days	Mon 11/2/20	Fri 11/13/20		■					
7	Concrete repairs drops 10,9,6	20 days	Mon 10/19/20	Fri 11/13/20		■					
8	Concrete repairs drops 8,7,6	20 days	Mon 11/9/20	Fri 12/4/20		■					
9	Coatings drops 12,11,5,4	10 days	Mon 12/7/20	Fri 12/18/20		■					
10	Coatings drops 10,9,6	12 days	Mon 12/21/20	Tue 1/5/21		■					
11	Coatings drops 8,7,6	10 days	Wed 1/6/21	Tue 1/19/21		■					
12	Final punch list and demobilization	5 days	Mon 1/18/21	Fri 1/22/21		■					
13	<i>IS phase II</i>										
14	Mobilization Phase 2 walkways 8/2/2021	5 days	Mon 8/2/21	Fri 8/6/21						■	
15	Concrete repair on walkways east building	30 days	Mon 8/9/21	Fri 9/17/21						■	
16	Coatings East building	15 days	Mon 9/20/21	Fri 10/8/21						■	
17	Concrete repairs walkways center building	45 days	Mon 9/20/21	Fri 11/19/21						■	
18	Coatings Center building	25 days	Mon 11/15/21	Fri 12/17/21						■	
19	Concrete repairs west building	15 days	Mon 11/22/21	Fri 12/10/21						■	
20	Coatings west building	15 days	Fri 12/17/21	Thu 1/6/22						■	
21	Final punch out and demobilization	5 days	Mon 1/10/22	Fri 1/14/22						■	