



# SCM3 Concrete Restora

**Period Highli** % Complete (beyond plan)

ACTIVITY	PLAN START	PLAN DURATION	NOTES	ACTUAL START	ACTUAL DURATION	PERCENT COMPLETE	27	28	29	30 9/8	31	32	33	34	35 9/15	36	37	38	39	40 9/21	41	42	43	44	45 9/28	46	47	48	49	50 10/5	51	52
Mobilization	1	5		6																												
<b>1 CON</b>	8	20		13	0	0%																										
<b>17,16 CON</b>	8	20		13	0	0%																										
<b>2,3 CON</b>	23	20		0	0	0%																										
<b>14,13 CON</b>	23	20		0	0	0%																										
<b>4,5 CON</b>	45	15		0	0	0%																										
<b>12,11 CON</b>	45	15		0	0	0%																										
<b>1 PAINT</b>	60	10		0	0	0%																										
<b>6 CON</b>	60	20		0	0	0%																										
<b>9,10 CON</b>	60	20		0	0	0%																										
<b>17, 16 PAINT</b>	60	10		0	0	0%																										
<b>2,3 PAINT</b>	70	10		0	0	0%																										
<b>14,13 PAINT</b>	70	10		0	0	0%																										
<b>7, 8 CON</b>	75	20		0	0	0%																										
<b>4,5 PAINT</b>	100	10		0	0	0%																										
<b>12,11 PAINT</b>	100	10		0	0	0%																										
<b>9,10 PAINT</b>	110	12		0	0	0%																										
<b>6 PAINT</b>	122	12		0	0	0%																										
<b>7,8 PAINT</b>	122	10		0	0	0%																										
<b>FINAL PUNCH</b>	130	5		0	0	0%																										



# SCM<sub>3</sub> Concrete Restora

Period Highlig

ACTIVITY	PLAN START	PLAN DURATION	NOTES	ACTUAL START	ACTUAL DURATION	PERCENT COMPLETE	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100	101	102	103	104	
Mobilization	1	5		6																												
1 CON	8	20		13	0	0%																										
17,16 CON	8	20		13	0	0%																										
2,3 CON	23	20		0	0	0%																										
14,13 CON	23	20		0	0	0%																										
4,5 CON	45	15		0	0	0%																										
12,11 CON	45	15		0	0	0%																										
1 PAINT	60	10		0	0	0%																										
6 CON	60	20		0	0	0%																										
9,10 CON	60	20		0	0	0%																										
17, 16 PAINT	60	10		0	0	0%																										
2,3 PAINT	70	10		0	0	0%																										
14,13 PAINT	70	10		0	0	0%																										
7, 8 CON	75	20		0	0	0%																										
4,5 PAINT	100	10		0	0	0%																										
12,11 PAINT	100	10		0	0	0%																										
9,10 PAINT	110	12		0	0	0%																										
6 PAINT	122	12		0	0	0%																										
7,8 PAINT	122	10		0	0	0%																										
FINAL PUNCH	130	5		0	0	0%																										

# SCM3 Concrete Restora

Period Highli

ACTIVITY	PLAN START	PLAN DURATION	NOTES	ACTUAL START	ACTUAL DURATION	PERCENT COMPLETE	Period Highli																					
							105	106	107	108	109	110	111	112	113	114	115	116	117	118	119	120	121	122	123			
Mobilization	1	5		6																								
1 CON	8	20		13	0	0%																						
17,16 CON	8	20		13	0	0%																						
2,3 CON	23	20		0	0	0%																						
14,13 CON	23	20		0	0	0%																						
4,5 CON	45	15		0	0	0%																						
12,11 CON	45	15		0	0	0%																						
1 PAINT	60	10		0	0	0%																						
6 CON	60	20		0	0	0%																						
9,10 CON	60	20		0	0	0%																						
17, 16 PAINT	60	10		0	0	0%																						
2,3 PAINT	70	10		0	0	0%																						
14,13 PAINT	70	10		0	0	0%																						
7, 8 CON	75	20		0	0	0%																						
4,5 PAINT	100	10		0	0	0%																						
12,11 PAINT	100	10		0	0	0%																						
9,10 PAINT	110	12		0	0	0%																						
6 PAINT	122	12		0	0	0%																						
7,8 PAINT	122	10		0	0	0%																						
FINAL PUNCH	130	5		0	0	0%																						

# SCM<sub>3</sub> Concrete Restora

Period Highli

ACTIVITY	PLAN START	PLAN DURATION	NOTES	ACTUAL START	ACTUAL DURATION	PERCENT COMPLETE	124	125	126	127	128	129	130	131	132	133	134	135	136	137	138	139	140	141	142
Mobilization	1	5		6																					
1 CON	8	20		13	0	0%																			
17,16 CON	8	20		13	0	0%																			
2,3 CON	23	20		0	0	0%																			
14,13 CON	23	20		0	0	0%																			
4,5 CON	45	15		0	0	0%																			
12,11 CON	45	15		0	0	0%																			
1 PAINT	60	10		0	0	0%																			
6 CON	60	20		0	0	0%																			
9,10 CON	60	20		0	0	0%																			
17, 16 PAINT	60	10		0	0	0%																			
2,3 PAINT	70	10		0	0	0%																			
14,13 PAINT	70	10		0	0	0%																			
7, 8 CON	75	20		0	0	0%																			
4,5 PAINT	100	10		0	0	0%																			
12,11 PAINT	100	10		0	0	0%																			
9,10 PAINT	110	12		0	0	0%																			
6 PAINT	122	12		0	0	0%																			
7,8 PAINT	122	10		0	0	0%																			
FINAL PUNCH	130	5		0	0	0%																			

# SCM<sub>3</sub> Concrete Restora

Period Highli

ACTIVITY	PLAN START	PLAN DURATION	NOTES	ACTUAL START	ACTUAL DURATION	PERCENT COMPLETE	##
Mobilization	1	5		6			
1 CON	8	20		13	0	0%	
17,16 CON	8	20		13	0	0%	
2,3 CON	23	20		0	0	0%	
14,13 CON	23	20		0	0	0%	
4,5 CON	45	15		0	0	0%	
12,11 CON	45	15		0	0	0%	
1 PAINT	60	10		0	0	0%	
6 CON	60	20		0	0	0%	
9,10 CON	60	20		0	0	0%	
17, 16 PAINT	60	10		0	0	0%	
2,3 PAINT	70	10		0	0	0%	
14,13 PAINT	70	10		0	0	0%	
7, 8 CON	75	20		0	0	0%	
4,5 PAINT	100	10		0	0	0%	
12,11 PAINT	100	10		0	0	0%	
9,10 PAINT	110	12		0	0	0%	
6 PAINT	122	12		0	0	0%	
7,8 PAINT	122	10		0	0	0%	
FINAL PUNCH	130	5		0	0	0%	