

SEACOAST 2

WEEK	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
MONDAY	8/17	8/24	8/31	9/7	9/14	9/21	9/28	10/5	10/12	10/19	10/26	11/2	11/9	11/16	11/23	11/30	12/7	12/14	12/21	12/28	1/4	1/11	1/18
1	FURN																						
16,17	OFF																						
2,3				FURN																			
14,13				OFF																			
4,5						FURN																	
12,11						OFF																	
6										FURN													
10,9										OFF													
7,8												FURN											
												OFF											

9/14 New Doors Arrive
 9/21 New Tracks Arrive

LEGEND

- Yellow **Concrete Work**
- Blue **Painting/Coating Work**
- Red **Change or Delay**
- FURN OFF **Take furniture off Balcony**

Monday 9/7 - No Work Happy Holiday

- 09/04/20 Electrician out for unit 401 balcony light
- 09/04/20 Stack 2 window drops has begun. So they are working around the windows
- 09/04/20 401 - work under bedroom door
- 09/04/20 401 - review of windows by Gulfstream
- 09/04/20 401 - Electrician called for balcony door light
- 09/04/20 501 - review of windows by Gulfstream
- 09/04/20 101 Extensive work