

SEACOAST 2

| WEEK | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | |
|--------|------|------|------|------|------|------|------|------|-------|-------|-------|------|----------------------------|-------|-------|-------|------|-------|-------|-------|-----|------|------|--|
| MONDAY | 8/17 | 8/24 | 8/31 | 9/7 | 9/14 | 9/21 | 9/28 | 10/5 | 10/12 | 10/19 | 10/26 | 11/2 | 11/9 | 11/16 | 11/23 | 11/30 | 12/7 | 12/14 | 12/21 | 12/28 | 1/4 | 1/11 | 1/18 | |
| 1 | FURN | | | | | | | | | | | | | | | | | | | | | | | |
| 16,17 | OFF | | | | | | | | | | | | | | | | | | | | | | | |
| 2,3 | | | | FURN | | | | | | | | | | | | | | | | | | | | |
| 14,13 | | | | OFF | | | | | | | | | | | | | | | | | | | | |
| 4,5 | | | | | | FURN | | | | | | | | | | | | | | | | | | |
| 12,11 | | | | | | OFF | | | | | | | | | | | | | | | | | | |
| 6 | | | | | | | | | FURN | | | | Added for side of building | | | | | | | | | | | |
| 10,9 | | | | | | | | | OFF | | | | | | | | | | | | | | | |
| 7,8 | | | | | | | | | | | | FURN | | | | | | | | | | | | |
| | | | | | | | | | | | | OFF | | | | | | | | | | | | |

9/14 Additional AAT Rest team

9/21 New Tracks Arrive

LEGEND

| | |
|----------|----------------------------|
| Yellow | Concrete Work |
| Blue | Painting/Coating Work |
| Red | Change or Delay |
| FURN OFF | Take furniture off Balcony |
| Wind | Window drops being worked |

- 09/04/20 Stack 2 window drops has begun. So they are working around the windows
- 09/04/20 401 - work under bedroom door
- 09/04/20 401 - review of windows by Gulfstream
- 09/04/20 401 - Electrician called for balcony door light
- 09/04/20 501 - review of windows by Gulfstream
- 09/04/20 101 Extensive work
- 09/11/20 New Doors have Arrived
- 09/11/20 201 - Door is out
- 09/14/20 501 - Door out
- 09/14/20 401 - Door out
- 09/14/20 UEC reports