

SEACOAST 3

WEEK	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
MONDAY	8/17	8/24	8/31	9/7	9/14	9/21	9/28	10/5	10/12	10/19	10/26	11/2	11/9	11/16	11/23	11/30	12/7	12/14	12/21	12/28	1/4	1/11	1/18
1	FURN																						
16,17	OFF																						
2,3																							
14,13																							
4,5																							
12,11																							
6																							
10,9																							
7,8																							

9/14 New Doors Arrive
 9/21 New Tracks Arrive

LEGEND

- Yellow Concrete Work
- Blue Painting/Coating Work
- Red Change or Delay
- FURN OFF Take furniture off Balcony

09/04/20 Lift expected for 16 & 17 has sill not arrived.