

SEACOAST 3

10/2/2020 3:46 PM

WEEK	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
MONDAY	8/17	8/24	8/31	9/7	9/14	9/21	9/28	10/5	10/12	10/19	10/26	11/2	11/9	11/16	11/23	11/30	12/7	12/14	12/21	12/28	1/4	1/11	1/18
1	LIFT						501	Finish 501															
16,17						<--	LIFT	-->															
2						FURN	<--	LIFT	-->														
3							FURN	<--	LIFT	-->													
14,13		Moving Early					FURN	<--	LIFT	-->													
4,5		If courtyard is only 2 weeks this will move up									FURN	<--		LIFT	-->								
12,11										FURN	<--	LIFT	-->										
6 & TURN										ADDITIONAL TEAM & LIFT													
10,9												FURN	<--	LIFT	-->								
7,8															FURN	<--	LIFT	-->					

Catch Up - First Floor Only NO LIFT NEEDED

114, 113						FURN																	
112,111							FURN																
110,109						FURN																	
108,107						FURN																	

LEGEND

- Yellow Concrete Work
- Blue Painting/Coating Work
- Red Change or Delay
- FURN OFF Take furniture off Balcony
- Wind Working on the window drop
- Lift The Lift will be in front of your stack
- Additional Additional Team if Needed to stay on schedule

NOTES:

- General**
 The schedule has notes on when the furniture needs to be removed, and when the lift will be in front of your stack.
 Both teams are starting at the ends of the building and moving towards each other
 Teams are color coded
- Office**
 Will only be accessible by the parking lot next week.
- Engineer report**
 All of the Eng. Reports will be on the website by close of business on Monday.

16 & 17 Stack Delay



DONE - as of today

14 & 13 Stack

Starts on Monday

Office will be impacted severely from the noise. Please email so we can return.

Phone calls will be difficult!

Stack 01

Stack 1 is 95% complete. 501 has some work around the window to complete.

Stack 02

Window drop is now 85% excavated

The will be working on balcony/doors/windows next week.

Catch Up

There are 2 approaches for catching up.

1st Floor Units

Patio Furniture is being stored

The entire Courtyard First floor is excavated.

Patio electrical needs to be addressed on Monday

75% excavated. I expect this to be finished next week.

Conclusion

The first floor units are moving along quickly.

Courtyard stacks on SCM2 are only taking 2 weeks, so it may accelerate the SCM3 stacks as well.

Construction is always a fluid environment, and no more so then when you are renovating.

Please make sure to stay up-to-date as possible on the schedules