

SEACOAST 2

10/9/2020 4:29 PM

WEEK	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	
MONDAY	8/17	8/24	8/31	9/7	9/14	9/21	9/28	10/5	10/12	10/19	10/26	11/2	11/9	11/16	11/23	11/30	12/7	12/14	12/21	12/28	1/4	1/11	1/18	
1	LIFT																				LIFT			
16,17							DONE											Possible change			LIFT			
2,3	10/9 3rd man added to lift					FURN	LIFT												LIFT					
14,13						FURN			Doors Only											LIFT				
4,5										FURN	LIFT						LIFT							
12,11									LIFT	Will be finished on time								LIFT						
6 & TURN											ADDITIONAL TEAM & LI					LIFT								
10,9			Moving up 1 week						FURN	LIFT								LIFT						
7,8			Moving up 1 week								FURN	LIFT					LIFT							
Catch Up - First Floor Only NO LIFT NEEDED																								
110,109																								
108,107																								

LEGEND

Yellow	Concrete Work	
Blue	Painting/Coating Work	
Red	Change or Delay	
FURN	Take furniture off Balcony	
Wind	Window drops being worked	
Lift	The Lift will be in front of your stack	
Additional	Additional Team if Needed to stay on schedule	

NOTES:

General

The schedule has notes on when the furniture needs to be removed, and when the lift will be in front your stack
 Both teams are starting at the ends of the building and moving towards each other
 Teams are color coded

Office

By mid-week the lift should move away from the courtyard slider.

Engineer report

All Eng. Reports are on the website

Stack 01 & 02-Adding 3rd man to the lift

The interior shoring was delayed a week due to issues with the 2&3 common wall. This needed to be corrected to carry the load before the shoring and front spaul could be corrected. This will start this week.

Stack 14 & 13

Just a couple of doors that need some work, and should be complete by end of week.

Stack 12 & 11

They excavated this week, and early in the first couple of floors had very small amounts of damage. By mid-week the 3rd floor and above had more damage. They will complete the put back this week.

Stack 10 & 09

1st floor is excavated, and should be put back by the end of the week.

Catch Up-Additional 3rd Man put on the lift oceanfront

1st floor team will be back to finish the 1st floor stack 7&8 after they are finished on SCM3. They will continue around to unit 6 and work down the stack.

Conclusion

The courtyard is now moving very quickly at 2 weeks a stack instead of the planned 3. The Stack 01, 02, 03 issues will be addressed over the next 2 weeks. Moving on to 4&5. Construction is always a fluid environment, and no more so than when you are renovating. Please make sure to stay up-to-date as possible on the schedules.