

# SEACOAST 3

10/9/2020 4:31 PM

WEEK	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	
MONDAY	8/17	8/24	8/31	9/7	9/14	9/21	9/28	10/5	10/12	10/19	10/26	11/2	11/9	11/16	11/23	11/30	12/7	12/14	12/21	12/28	1/4	1/11	1/18	
1	LIFT						501	Finish 501																
16,17						<--	LIFT	-->		1 Door Only														
2	10/9 3rd man added to lift					FURN	<--	LIFT	-->															
3	10/9 3rd man added to lift						FURN	<--	LIFT	-->														
14,13		Moving Early					FURN	<--	LIFT	-->														
4,5	If courtyard is only 2 weeks this will move up										FURN	<--		LIFT	-->									
12,11		Moving up 1 week							FURN	<--	LIFT	-->												
6 & TURN												ADDITIONAL TEAM												
10,9		Moving up 1 week									FURN	<--	LIFT	-->										
7,8		Moving up 1 week													FURN	<--	LIFT	-->						

## Catch Up - First Floor Only NO LIFT NEEDED

114, 113						FURN							DONE										
112,111							FURN						DONE										
110,109						FURN																	
108,107						FURN																	
106 Wall																							
106 Front, 105									FURN														
104,103																							
102																							

## LEGEND

Yellow	Concrete Work
Blue	Painting/Coating Work
Red	Change or Delay
FURN OFF	Take furniture off Balcony
Wind	Working on the window drop
Lift	The Lift will be in front of your stack
Additional	Additional Team if Needed to stay on schedule

## NOTES:

### General

The schedule has notes on when the furniture needs to be removed, and when the lift will be in front of your stack.  
 Both teams are starting at the ends of the building and moving towards each other  
 Teams are color coded

## **Office**

By mid-week the lift should move away from the courtyard slider.

## **Engineer report**

All Eng. Reports are on the website

## **14 & 13 Stack**

Should be complete by Tuesday 10/13 and moving to 12&11

## **12 & 11 Stack**

FURN will need to be moved by the end of the weekend.

## **Stack 01**

Stack 1 is 95% complete. 501 has some work around the window to complete.

## **Stack 02 & 03**

Window drop is now 85% excavated

The will be working on balcony/doors/windows next week.

Catch UP - Additional 3rd Man put on the lift

We will notify the owners of the 3 stack when they are ready for you to move the furniture

## **Catch Up**

There are 2 approaches for catching up.

## **1st Floor Units**

Units 107-114 are complete except for one door.

Moving to the window wall of stack 06, and then turning the corner

## **Stack 06**

First Floor unit ONLY may be excavated

## **Conclusion**

The first floor units were done in this week.

Courtyard Stacks are only taking 2 weeks vs the 3 weeks on the plan.

Construction is always a fluid environment, and no more so then when you are renovating.

Please make sure to stay up-to-date as possible on the schedules

If you have a questions please email [PMGRSCG@gmail.com](mailto:PMGRSCG@gmail.com)