

# SEACOAST 3

10/16/2020 4:44 PM

WEEK	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
MONDAY	8/17	8/24	8/31	9/7	9/14	9/21	9/28	10/5	10/12	10/19	10/26	11/2	11/9	11/16	11/23	11/30	12/7	12/14	12/21	12/28	1/4	1/11	1/18
1	LIFT						501	DONE															
16,17						<--	LIFT	-->															
2						FURN	<--	LIFT	-->														
3	10/9 3rd man added to lift						FURN	<--	LIFT	-->													
14,13							FURN	<--	LIFT	-->													
4,5			Moving the window drop up 2 weeks							***	FURN	<--		LIFT	-->								
12,11			In process late this week						FURN	<--	LIFT	-->											
6 & TURN													ADDITIONAL TEAM										
10,9			If 12, 11 is only 2 weeks this will move up									FURN	<--	LIFT	-->								
7,8															FURN	<--	LIFT	-->					
<b>Catch Up - First Floor Only NO LIFT NEEDED</b>																							
114, 113						FURN																	
112,111							FURN																
110,109						FURN																	
108,107						FURN																	
106 Wall																							
106 Front, 105									FURN														
104,103			Moving up 1 week																				
102																							

**LEGEND**

Yellow	Concrete Work
Blue	Painting/Coating Work
Red	Change or Delay
FURN OFF	Take furniture off Balcony
Wind	Working on the window drop
Lift	The Lift will be in front of your stack
Additional	Additional Team if Needed to stay on schedule

**NOTES:**  
**General**  
 The schedule has notes on when the furniture needs to be removed, and when the lift will be in front of your stack.  
 Both teams are starting at the ends of the building and moving towards each other  
 Teams are color coded

**Office** The office courtyard door is now open again.

## **Engineer report**

All Eng. Reports are on the website

**14 & 13 Stack** Concrete Demo totally done

One window that needs to be sand blasted left, and should be this week.

## **12 & 11 Stack**

Started Demo late this week, should be there for 2 weeks

## **Stack 01**

Stack 1 is 100% complete. One window shutter to put back in is scheduled

## **Stack 02 & 03**

Stack 2 2ND-5TH Floor Done

Stack 3 and the 4 window drop starts on Monday

## **Stack 4**

You do not need to move your furniture yet, but the team is now moving quicker. I'll email you.

## **Catch Up**

There are 2 approaches for catching up.

103 & 104 may be moved up to this week. I will email you when the furniture needs to be moved.

## **1st Floor Units**

Units 107-114 are complete except for one door.

Window wall of stack 6 is complete, and they started demo on 106

## **Stack 06**

First Floor 106 has been excavated. Barrier wall and work around the slider next week

## **Conclusion**

The additional man on the lifts and the ground team is expediting the schedule

Construction is always a fluid environment, and no more so then when you are renovating.

Please make sure to stay up-to-date as possible on the schedules

If you have a questions please email [PMGRSCG@gmail.com](mailto:PMGRSCG@gmail.com)