

# SEACOAST 3

10/23/2020 3:47 PM

WEEK	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25				
MONDAY	8/17	8/24	8/31	9/7	9/14	9/21	9/28	10/5	10/12	10/19	10/26	11/2	11/9	11/16	11/23	11/30	12/7	12/14	12/21	12/28	1/4	1/11	1/18	1/25	2/1				
1	LIFT						501	DONE																					
16,17						<--	LIFT	-->				1 Door Only - waiting to be scheduled										TBD							
2						FURN	<--	LIFT	-->			DONE 10/23/20																	
3							FURN	<--	LIFT	-->		& 4 window drop - DEMO DONE																	
14,13							FURN	<--	LIFT	-->		DONE										TBD							
4,5										***	FURN	<--	LIFT	-->															
12,11			10/23 ON Time							FURN	<--	LIFT	-->		Demo done														
6 FRONT ONLY																	LIFT												
10,9			If 12, 11 is only 2 weeks this will move up									FURN	<--	LIFT	-->														
7,8 & 6 WALL			If 10, 09 is only 2 weeks this will move up												FURN	<--	LIFT	-->											
<b>Catch Up - First Floor Only NO LIFT NEEDED</b>																													
114, 113						FURN					DONE																		
112,111							FURN				DONE																		
110,109						FURN																							
108,107						FURN																							
106 Wall											Poured Back																		
106 Front, 105									FURN			106 electric conduit fixed 10/23																	
104,103												103 electric fixed 10/23																	
102												DONE 1 week early																	

**LEGEND**

Yellow	Concrete Work
Blue	Painting/Coating Work
Red	Change or Delay
FURN OFF	Take furniture off Balcony
Wind	Working on the window drop
Lift	The Lift will be in front of your stack
Additional	Additional Team if Needed to stay on schedule

**NOTES:**  
**General**  
 The schedule has notes on when the furniture needs to be removed, and when the lift will be in front of your stack.  
**Engineer report**  
 All Eng. Reports are on the website

## **Stack 03 & 4 window drop**

Demo is complete. Eng next

## **Stack 4**

Window drop demo is done.

Lift will more than likely move late this week. I'll email you.

## **12 & 11 Stack**

Demo is complete. Eng & Put back this week

## **Stack 12 & 11, 10 & 9**

Are expected to only take 2 weeks since there is very little damage to date.

I have not changed the schedule from 3 to 2 in case there is more damage as we approach the Ocean.

**Stack 01** DONE

**Stack 02** DONE

**17 & 16 Stack** 1 door to re-install waiting on Gulfstream

**14 & 13 Stack** DONE

## **1st Floor Units**

Door 109 is now back in

Door 117 is waiting on Gulfstream

First Floor 106 has been excavated. Electric was fixed today

## **Conclusion**

The additional man on the lifts and the ground team is expediting the schedule

TBD - Coatings. The AAT team is evaluating how to get all the coatings done by the end of January

Construction is always a fluid environment, and no more so then when you are renovating.

Please make sure to stay up-to-date as possible on the schedules

If you have a questions please email [PMGRSCG@gmail.com](mailto:PMGRSCG@gmail.com)