

SEACOAST 3

10/30/2020 12:31 PM

WEEK	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25								
MONDAY	8/17	8/24	8/31	9/7	9/14	9/21	9/28	10/5	10/12	10/19	10/26	11/2	11/9	11/16	11/23	11/30	12/7	12/14	12/21	12/28	1/4	1/11	1/18	1/25	2/1								
1	LIFT					501	DONE																										
16,17						<--	LIFT	-->	1 Door Only - scheduled Monday																								
2						FURN	<--	LIFT	-->			DONE 10/23/20																					
3							FURN	<--	LIFT	-->			Working on 2/3 column 4th floor																				
14,13							FURN	<--	LIFT	-->	DONE																						
4,5										***	FURN	<--	LIFT	-->	Window Drop Demo																		
12,11									FURN	<--	LIFT	-->	DONE																				
6 FRONT ONLY																				LIFT													
10,9												FURN	LIFT	-->	EARLY 1 WEEK																		
7,8 & 6 WALL				Moved up one week																													
Catch Up - First Floor Only NO LIFT NEEDED																																	
114, 113						FURN						DONE																					
112,111							FURN					DONE																					
110,109						FURN						DONE																					
108,107						FURN						DONE																					
106 Wall												DONE																					
106 Front, 105									FURN			DONE																					
104,103												DONE																					
102												DONE																					

- LEGEND**
- Yellow Concrete Work
 - Blue Painting/Coating Work
 - Red Change or Delay
 - FURN OFF Take furniture off Balcony
 - Wind Working on the window drop
 - Lift The Lift will be in front of your stack
 - Additional Additional Team if Needed to stay on schedule

NOTES:

General
The schedule has notes on when the furniture needs to be removed, and when the lift will be in front of your stack.

Engineer report
All Eng. Reports are on the website

Stack 03 & 4 window drop

Working on the column between 2 & 3 on the 4th floor.

Stack 4

Window drop demo is done.

The Lift May moved during this week to Stack 4 & 5.

Stack 5 - May need to move your furniture in this weekend.

Stack 10 & 9

Lift moved today 10/30 to 10 & 9

Stack 01 DONE

Stack 02 DONE

17 & 16 Stack 1 door to re-install waiting on Gulfstream

14 & 13 Stack DONE

12 & 11 Stack DONE

1st Floor Units

Door 117 is waiting on Gulfstream

Unit 106 has a small pour on Monday.

Conclusion

Stack 12 & 11 moved quickly, and so the lift moved today to 10 & 9. Please move your furniture.

This is good news, and one more coating has moved onto the schedule.

Construction is always a fluid environment, and no more so then when you are renovating.

Please make sure to stay up-to-date as possible on the schedules

If you have a questions please email PMGRSCG@gmail.com