

Seacoast Gardens 2
 Courtyard
 Planning Schedule 2-25-21

| ID | Task Name | Duration | Start | Finish | Quart | 2nd Quar | 3rd Quart | 4th Quart | 1st | | | | | | | | | |
|----|--|----------|--------------|--------------|-------|----------|-----------|-----------|-----|-----|-----|-----|-----|-----|-----|-----|--|--|
| | | | | | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | | |
| 1 | Mobilization | 2 days | Mon 8/2/21 | Tue 8/3/21 | | | | | | | | | | | | | | |
| 2 | Remove all sliders on list | 5 days | Tue 8/3/21 | Mon 8/9/21 | | | | | | | | | | | | | | |
| 3 | Concrete repairs drops 10,9,8,7 and window walls Lift 1 | 60 days | Mon 8/9/21 | Fri 10/29/21 | | | | | | | | | | | | | | |
| 4 | Concrete repairs and painting South east end wall Lift # 1 | 25 days | Mon 11/1/21 | Fri 12/3/21 | | | | | | | | | | | | | | |
| 5 | Concrete repairs drop 3 door openings lift 2 | 10 days | Mon 8/9/21 | Fri 8/20/21 | | | | | | | | | | | | | | |
| 6 | Concrete repairs drops 6,5,4 Lift 2 | 75 days | Mon 8/23/21 | Fri 12/3/21 | | | | | | | | | | | | | | |
| 7 | Painting ceilings and walls and deck coatings drops 1,2,3 lift 1 | 20 days | Mon 12/6/21 | Fri 12/31/21 | | | | | | | | | | | | | | |
| 8 | Painting ceilings and walls drops 17,16,14,13 Lift 3 | 20 days | Mon 10/11/21 | Fri 11/5/21 | | | | | | | | | | | | | | |
| 9 | Painting ceilings and walls drops 11 and 12 lift 3 | 10 days | Mon 11/8/21 | Fri 11/19/21 | | | | | | | | | | | | | | |
| 10 | Painting ceilings and walls drops 10,9,8,7 lift 4 | 20 days | Mon 10/18/21 | Fri 11/12/21 | | | | | | | | | | | | | | |
| 11 | Prep. for courtyard deck coatings all drops Lift 4 | 5 days | Mon 11/15/21 | Fri 11/19/21 | | | | | | | | | | | | | | |
| 12 | Deck coatings courtyard all drops lifts 3 & 4 | 7 days | Mon 11/22/21 | Tue 11/30/21 | | | | | | | | | | | | | | |
| 13 | Final punch out courtyard lifts 3 & 4 | 3 days | Wed 12/1/21 | Fri 12/3/21 | | | | | | | | | | | | | | |
| 14 | Painting ceilings and walls drops 4,5,6 lifts 3 & 4 | 10 days | Mon 12/6/21 | Fri 12/17/21 | | | | | | | | | | | | | | |
| 15 | Prep for deck coatings drops 4,5,6 lifts 3 & 4 | 4 days | Mon 12/20/21 | Thu 12/23/21 | | | | | | | | | | | | | | |
| 16 | Deck coatings drops 6,5,4 lift 3 | 5 days | Mon 12/27/21 | Fri 12/31/21 | | | | | | | | | | | | | | |
| 17 | Final East elevation punch out | 2 days | Mon 1/3/22 | Tue 1/4/22 | | | | | | | | | | | | | | |