

Seacoast Gardens 3
 Courtyard
 Planning Schedule 2-26-21

ID	Task Name	Duration	Start	Finish	4th Quarter		
					Aug	Sep	Oct
1	Mobilization	2 days	Mon 8/2/21	Tue 8/3/21	■		
2	Concrete repairs and painting North East end wall Lift 1	24 days	Tue 8/3/21	Fri 9/3/21	■		
3	Painting ceilings and walls drops 17,16,14,13 lift 2	24 days	Tue 8/3/21	Fri 9/3/21	■		
4	Painting ceilings and walls drops 12,11,10,9 Lift 2	20 days	Mon 9/6/21	Fri 10/1/21		■	
5	Painting ceilings and walls drops 9,8,7 Lift 1	15 days	Mon 9/6/21	Fri 9/24/21		■	
6	Preperation for deck coatings Lift 1	5 days	Mon 9/27/21	Fri 10/1/21			■
7	Deck coatings all drops lifts 1 & 2	5 days	Mon 10/4/21	Fri 10/8/21			■
8	Final punch out lift 1	2 days	Mon 10/11/21	Tue 10/12/21			■