

Seacoast Gardens 3
 Courtyard
 Planning Schedule
 10-27-21

ID	Task Name	Duration	Start	Finish	Timeline																	
					Aug	Sep	4th Quarter			1st Quarter												
					Oct	Nov	Dec	Jan														
1	Painting ceilings and walls drops 7 & 8	10 days	Mon 10/18/21	Fri 10/29/21																		
2	Painting ceilings and walls drops 9 & 10	10 days	Mon 11/1/21	Fri 11/12/21																		
3	Deck coatings drops 7 - 10	5 days	Mon 11/15/21	Fri 11/19/21																		
4	Painting ceilings and walls drops 11 & 12	10 days	Mon 11/22/21	Fri 12/3/21																		
5	Painting ceilings and walls drops 13 & 14	10 days	Mon 12/6/21	Fri 12/17/21																		
6	Deck coatings drops 11 - 14	5 days	Mon 12/20/21	Fri 12/24/21																		
7	Painting ceilings and walls drops 16 & 17	10 days	Mon 12/27/21	Fri 1/7/22																		
8	Deck coatings drops 16 & 17	3 days	Mon 1/10/22	Wed 1/12/22																		
9	Final punch out	2 days	Thu 1/13/22	Fri 1/14/22																		