

Seacoast Gardens 2
 Courtyard
 Planning Schedule
 10-27-21

ID	Task Name	Duration	Start	Finish	er	4th Quarter				1st Quarter			2nd	
					Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr		
1	Concrete repairs 09, 08, & 07 window walls) Lift 1	20 days	Mon 10/25/21	Fri 11/19/21										
2	Concrete repairs and painting South east end wall) Lift # 1	20 days	Mon 11/22/21	Fri 12/17/21										
3	Concrete repairs drops 6, 5, & 4) Lift 2	100 days	Fri 8/27/21	Thu 1/13/22										
4	Painting ceilings and walls drops 1,2,3) Lift 1	15 days	Mon 12/20/21	Fri 1/7/22										
5	Deck coatings drops 1,2,3) Lift 1	5 days	Mon 1/10/22	Fri 1/14/22										
6	Painting ceilings and walls drops 4, 5, & 6) Lift 1	15 days	Mon 1/17/22	Fri 2/4/22										
7	Deck coatings drops 6, 5, & 4) Lift 1	5 days	Mon 2/7/22	Fri 2/11/22										
8	Painting ceilings and walls drops 17, 16, 14, & 13) Lift 3	20 days	Mon 1/17/22	Fri 2/11/22										
9	Deck coatings 17, 16, 14, & 13) Lift 3	5 days	Mon 2/14/22	Fri 2/18/22										
10	Painting ceilings and walls drops 11 & 12) Lift 1	10 days	Mon 2/14/22	Fri 2/25/22										
11	Deck coatings drops 11 & 12) Lift 1	5 days	Mon 2/28/22	Fri 3/4/22										
12	Painting ceilings and walls drops 10, 9, 8, & 7) Lift 2	20 days	Fri 1/14/22	Thu 2/10/22										
13	Deck coatings drops 10, 9, 8, & 7) Lift 2	5 days	Fri 2/11/22	Thu 2/17/22										
14	Final punchout	2 days	Mon 3/7/22	Tue 3/8/22										