

# SEACOAST 3

12/9/2020 9:27 AM

WEEK	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25
MONDAY	8/17	8/24	8/31	9/7	9/14	9/21	9/28	10/5	10/12	10/19	10/26	11/2	11/9	11/16	11/23	11/30	12/7	12/14	12/21	12/28	1/4	1/11	1/18	1/25	2/1
1	LIFT						501	DONE																	
16,17						<--	LIFT	-->	DONE													Coating			
2						FURN	<--	LIFT	-->	DONE												Coating			
3							FURN	<--	LIFT	-->			DONE												
14,13							FURN	<--	LIFT	-->	DONE														
4,5										11.09 Lift Moved to				LIFT		-->					11.09 Lift Moved to				
12,11									FURN	<--	LIFT	-->	DONE												
6 FRONT ONLY																									
10,9												FURN	LIFT	-->											
7,8																									
6 Wall																									

**LEGEND**

Yellow	Concrete Work		
Blue	Painting/Coating Work		
Red	Change or Delay		
FURN OFF	Take furniture off Balcony		
Wind	Working on the window drop		
Lift	The Lift will be in front of your stack		
Additional	Additional Team if Needed to stay on schedule		Coating

## **NOTES:**

### **General**

All concrete demo is scheduled to be completed by 12.31.2020  
Coating for the Oceanfront is scheduled to be completed by 01.31.2021  
Schedule has not changed since the last update on 11.16

**Roof Door** - December

### **Engineer report**

All Eng. Reports are on the website

### **Stack 04 & 05**

Monday 11.09 moved lift in front of. Lots of rain this week.

### **Stack 06**

Extra team deployed on 11.10, eng. Marked on 11.11

### **Laundry & Stack 06 Window Wall**

Started working on the Roof Deck down to the ground

### **Conclusion**

All concrete demo is scheduled to be completed by or before 12/31/2020.  
Oceanfront is scheduled to be painted by 01/31/2021  
The team is working hard to complete the Laundry Room portion of the 6 window wall  
They may not complete the entire 6 window wall by 12/31/2020.  
Construction is always a fluid environment, and no more so then when you are renovating.  
Please make sure to stay up-to-date as possible on the schedules  
If you have a questions please email [PMGRSCG@gmail.com](mailto:PMGRSCG@gmail.com)

<b>Stack 01</b>	DONE
<b>Stack 02</b>	DONE
<b>Stack 03</b>	DONE
<b>17 &amp; 16 Stack</b>	DONE
<b>14 &amp; 13 Stack</b>	DONE
<b>12 &amp; 11 Stack</b>	DONE
<b>10 &amp; 09 Stack</b>	DONE